



## Parish Council Meeting Minutes October 7, 2008

Member	Term	Present	Excused	Absent
Rev. Joseph Farrell	ex-officio	<input checked="" type="checkbox"/>		
Deacon Ray Staub	ex-officio	<input checked="" type="checkbox"/>		
Anthony Mammoliti	ex-officio	<input checked="" type="checkbox"/>		
Judith Broehl	3 Year		<input checked="" type="checkbox"/>	
Robert Broehl	3 Year		<input checked="" type="checkbox"/>	
Julie Mozulay	3 Year	<input checked="" type="checkbox"/>		
Jack Trotta	3 Year	<input checked="" type="checkbox"/>		
Gerard Adamski	2 Year		<input checked="" type="checkbox"/>	
Karen Homeny	2 Year			<input checked="" type="checkbox"/>
Peggy Lestician	2 Year		<input checked="" type="checkbox"/>	
Bernard McNelis	2 Year	<input checked="" type="checkbox"/>		
Leo Agrillo - Secretary	1 Year	<input checked="" type="checkbox"/>		
Nick Bock - Vice President	1 Year	<input checked="" type="checkbox"/>		
Patrick Hampson	1 Year	<input checked="" type="checkbox"/>		
Linda Leutwyler	1 Year		<input checked="" type="checkbox"/>	
Sue Nanfeldt - President	1 Year	<input checked="" type="checkbox"/>		

The meeting was opened with reflection on the second reading from last Sunday.

The minutes of September 2, 2008 were reviewed and accepted as corrected.

**Next meeting: Tuesday November 4, 2008 at 7:30PM.**

Also attending John Dawkins.

### 1. President's Report

No report.

### 2. New Business

A discussion of the building dedication is required. This will be discussed under New Church Construction Project.

### 3. Unfinished Business

Mary has been contacted on changing the logo and we will need to make a decision on the logo design. We will wait for an appropriate time to make this change.



## Parish Council Meeting Minutes October 7, 2008

Golf outing is progressing with over 12 \$400.00 sponsors and 44 \$100.00 sponsors. The dinner is closed because all spaces are taken. There are a few golf slots open.

Hour of adoration was a success, attendance was larger than expected and participants were happy with the event. Rosary has also been successful.

### 4. New Church Construction Project

Classroom wing is 80% painted, ceiling grid is installed, woodwork trim for windows is stained and ready for installation, and the porcelain floor tile is installed in men's and ladies room. Storm drainage around the building is scheduled to start soon. In the worship space the HVAC is installed. JCP&L is scheduled to install power next week. We are waiting for a date for gas installation. Gas piping inside the building has started. Walls for the reconciliation, sound booth and behind the altar are ready for sheetrock. Sprinklers are scheduled for next week. Ceiling grid is also scheduled for delivery next week. Sprinkler building foundation will be poured this week. A variance is needed for the sprinkler building and is being addressed by the township at the October 22, 2008 Joint Land use Board meeting. A schedule meeting was held today with all the Prime contractors and the anticipated completion date of 12/19/2008 for the certificate of occupancy was presented. The decision on the location for Christmas Masses will be made at the December Parish council meeting. (The High School has been reserved as a safety valve). Father Joe will check with on the Bishop's availability for dedications. The DATE STONE should be dated 2009.

Father Joe asked Patrick if the youth group would be interested in having a Wii™ that would be provided by the parish and K of C splitting the cost. The council agrees with funding this unit for use by parish organizations.

There was a discussion of having a dinner dance as the dedication celebration and to make it a weekend celebration and also limiting the number of Masses that weekend.

Venues, including the Laurita Winery, will be investigated by parish council members.

The meeting ended at 8:27 PM.